

CIP # 07-002 SS Building Remodel Phase V

Project Description:

This project represents the fifth phase in the on-going remodeling of the Oneida Social Services Building. The current efforts of this phased remodeling project will focus on Building HVAC upgrades and later with new windows.

Current Status:

Project team held its preliminary design kick-off meeting Thursday Nov 7, for design/build HVAC upgrades.

In the meantime a RFP for window design build services is being written.

Schedule:

Approvals - Complete

Design - HVAC complete February. Windows— RFP Completion date scheduled for Nov 19, 2019.

Bidding - Not applicable—Negotiate Construction contract with Design/Builder.

Construction - Scheduled to start in March with HVAC. Currently, we are too early in design to establish a completion date.. Windows after completion of HVAC.

Substantial Completion - TBD

Project Partners:

Engineering, DPW, Fitness Center Staff, Building Facilities Director.



ONEIDA

Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 11/15/19