

CIP # 14-002—Cemetery Improvements

Project Description:

The project will install drain tile and regrade in certain areas of the Sacred Burial Ground to help control the ground water elevation at the property. The project will be implemented in multiple phases.

Current Status:

Hydrogeology Study—complete

Phases I thru III—complete.

Phase IV—Will be bidding the project this winter for construction in spring/summer 2020.

Schedule:

Approvals - Complete

Design - Complete

Bidding - Phase IV—Winter 2020

Construction - Phase IV scheduled to start in Spring/Summer 2020

Substantial Completion - Fall 2020

Project Partners:

Environmental Health, Safety & Land Division; Community Wells & Septic; Division of Public Works; Trust/Enrollment Department; Engineering; Planning.

