

## **CIP # 07-002 SS Building Remodel Phase V**

### **Project Description:**

This project represents the fifth phase in the on-going remodeling of the Oneida Social Services Building. The current efforts of this phased remodeling project will focus on Building HVAC upgrades and later with new windows.

### **Current Status:**

Project team held its preliminary design kick-off meeting Thursday Nov 7, for design/build HVAC upgrades.

### **Schedule:**

Approvals - Complete

Design - HVAC complete February.

Bidding - Not applicable—Negotiate Construction contract with Design/Builder.

Construction - Scheduled to start in March with HVAC. Currently, we are too early in design to establish a completion date.. Windows after completion of HVAC.

Substantial Completion - TBD

### **Project Partners:**

Engineering, DPW, Fitness Center Staff, Building Facilities Director.



**ONEIDA**

Engineering  
Department

*DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA*

**Date: 19\_1212**