

CIP # 15-002 - Oneida Community Wells

Project Description:

The project has three primary components: a Pumphouse, Water Main Extension, and new high capacity wells. These components are needed to address identified deficiencies in the water system noted in the *Master Plan for the Oneida Community Water System* prepared by Indian Health Service (IHS).

Current Status:

- New wells have been installed.
 - ◊ Water testing of new wells has determined extra conditioning needs to take place. Design is being revised to accommodate added equipment.
- The pumphouse and water main extension are currently being designed by Indian Health Service (IHS).
 - ◊ A draft of the Geotechnical Report for the site has been submitted and awaiting final approval. This report outlines underground soil conditions and engineering specifications for foundations.

Schedule:

Approvals - complete.
 Design - IHS anticipates completion of design in winter 2023-2024.
 Bidding - 2024
 Construction - 2024-2025
 Substantial Completion - 2025

Project Partners:

Utilities Dept., Land Management, Engineering, DPW, IHS

