

## CDC # 20-101 - Museum Relocation

### Project Description:

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

### Current Status:

- Facility design is progressing with progress meetings being held approximately every 2 weeks.
  - ◊ Structural engineering has begun.
  - ◊ HVAC, Plumbing and Electrical distribution design has begun.
- Exhibits concept design draft was reviewed and revisions are in progress.
  - ◊ Final Concept Design for gallery space is scheduled for delivery in April.

### Schedule:

Approvals - Completed  
 Concept Design - Completed  
 Final Design, Engineering & Bidding - 2024  
 Construction - 2024  
 Substantial Completion - 2026

### Project Partners:

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS



**STATUS  
REPORT**

**CDC # 20-101 - Museum Relocation**

**Museum Relocation**

