

CIP # 20-101 - Museum Relocation

Project Description:

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

Current Status:

- Interior construction ongoing.
- Exterior siding and panels installation in progress.
- Base course of asphalt installed with final course coming in spring.
- The Exhibits team has begun fabrication of exhibit gallery items.

Schedule:

Approvals - Completed

Concept Design - Completed

Final Design, Engineering & Bidding - Completed

Construction - Underway

Substantial Completion - 2026

Project Partners:

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS



CIP # 20-101 - Museum Relocation



**STATUS
REPORT**

CIP # 20-101 - Museum Relocation

Museum Relocation



STATUS REPORT

CIP # 20-101 -

Museum Relocation

