

CIP #07-002 SS Building Remodel Phase V

Project Description:

The approved project is a continuation of the various phases and stages of renovation work previously performed. This Stage 4 includes the installation of new windows throughout the building. Available funding will allow approximately 80% of existing windows to be replaced. The new window units will have either roller blinds or window film installed on them.

Current Status:

- Stage 4 - Contractors are working removing existing windows with Glazing Contractor following installation of replacement units.

Schedule:

Approvals - Complete

Design - Complete.

Construction - January to March

Window Treatments - March to April

Substantial Completion - May 2026

Project Partners:

Engineering, DPW.

