

# CIP # 15-002 - King Lane Community Wells

**Project Description:**

The project has three primary components: a Pumphouse, Water Main Extension, and new high capacity wells. These components are needed to address identified deficiencies in the water system noted in the *Master Plan for the Oneida Community Water System* prepared by Indian Health Service (IHS).

**Current Status:**

- ◇ Phase One - Installation of new wells is complete
- ◇ Phase Two - Watermain loop from King Lane to County Road E is complete.
- ◇ Phase Three - New pump house construction scheduled to begin in April of 2026.

**Schedule:**

Approvals - Complete.  
 Design - Complete  
 Bidding - Complete  
 Construction - 2025 & 2026  
 Substantial Completion - 2027

**Project Partners:**

Utilities Dept., Land Management, Engineering, DPW, IHS

