

CIP #07-002 SS Building Remodel Phase V

Project Description:

The approved project is a continuation of the various phases and stages of renovation work previously performed. This Stage 4 includes the installation of new windows throughout the building. Available funding will allow approximately 80% of existing windows to be replaced. The new window units will have either roller blinds or window film installed on them.

Current Status:

- Stage 4 - All windows for this phase are installed.
- Glazing Contractor is awaiting interior expandable inserts for East Wing yet.
- Window blinds should begin install in May for this phase.

Schedule:

Approvals - Complete

Design - Complete.

Construction - January to April

Window Treatments - April-May

Substantial Completion - May 2026

Project Partners:

Engineering, DPW.



ONEIDA

Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 5/01/2026