

## **CIP # 16-008 O.F.F. Facility Improvements**

### **Project Description:**

The proposed project will be completed in phases and will address the current facility deficiencies. The project will upgrade heating, ventilation and air conditioning in the gymnasium, spin rooms, and toilet rooms. Finish materials in the impacted spaces will be replaced as required. In addition, the men's and women's locker/shower rooms will be aligned for sizing needs of client demographic.

### **Current Status:**

The upgrades to the heating, ventilation and air conditioning in the gymnasium, spin rooms and toilet rooms are 90% complete. New Roof Top Units are scheduled to be installed December 16, 2019.

Demo of the locker rooms are complete. Plumbing stub in and HVAC/Electrical upgrades are underway.

### **Schedule:**

Approvals - Complete

Design - Complete

Bidding - Complete

Construction - Underway

Substantial Completion - May of 2020

### **Project Partners:**



**ONEIDA**

Engineering  
Department

*DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA*

**Date: 19\_1212**