

CIP # 05-013 Elder Services Apartment Improvements

Project Description:

The Project is to provide attached garages and enclosed walkways for the (29) residents of the Elder Apartments while also addressing the storage and space needs of the Home Chores and Loan Closet Programs.

Current Status:

Project is currently under construction and completing the pouring of foundation walls. And garage floor slabs. Framing of exterior walls as started

Schedule:

Approvals - Complete

Design - Complete

Bidding - Complete

Construction - October, 2019 thru May, 2020

Substantial Completion - May, 2020

Project Partners:

Elder Services, ONCOA, Planning, Engineering Dept.

