

ENG # 22-102 - Ridgeland Community Water System Improvements

Project Description:

The project will install a new well and extend the depth of one of the existing wells to improve the water system serving the Ridgeland Community area homes. The design documents are being prepared by Indian Health Service (IHS).

Current Status:

- CTW Corporation is the awarded contractor. Their construction contract is within the approval process. Awaiting the Purchase Order.

Schedule:

Approvals - complete.
 Design - complete
 Bidding - complete 8/11/22
 Construction - 2022-2023
 Substantial Completion - December 2022

Project Partners:

Utilities Dept., Engineering, IHS

