

CIP # 15-002 - Oneida Community Wells

Project Description:

The project has three primary components: a Pumphouse, Water Main Extension, and new high capacity wells. These components are needed to address identified deficiencies in the water system noted in the *Master Plan for the Oneida Community Water System* prepared by Indian Health Service (IHS).

Current Status:

- New wells have been installed.
- The pumphouse and water main extension are currently being designed by Indian Health Service (IHS).
- Coordinating with WPS for gas line service.

Schedule:

Approvals - complete.
 Design - IHS anticipates completion of design in spring 2023.
 Bidding - 2023
 Construction - 2023
 Substantial Completion - 2024

Project Partners:

Utilities Dept., Land Management, Engineering, DPW, IHS

