

ENG# 22-101 - Pow-Wow Pavilion

Project Description:

The project will replace the existing Pow-Wow arbor building with a new multi-use pavilion. The new pavilion will have more space under roof with concrete floor and an enclosed center building for Pow-Wow staff and equipment storage.

Current Status:

- Existing Structure has been demolished. The 2023 Pow-Wow will utilize tents.
- Design Build Contract has been executed with Mission Support Specialist (MS2).
- Design Kick Off meeting to be scheduled in July.

Schedule:

Approvals - Complete 4/12/2023

Design - 2023

Bidding - 2023

Construction - Beginning Fall - 2023

Substantial Completion - 2024

Project Partners:

Engineering, Marketing & Tourism, Pow-Wow Committee, DPW

