

CDC # 20-101 - Museum Relocation

Project Description:

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

Current Status:

- Final Design & Engineering has been placed on hold until FY2024 budget approval
- First draft of the Exhibits Interpretive plan has been submitted, reviewed and is being revised.

Schedule:

Approvals - 9/28/2022
 Concept Design - 2022
 Final Design, Engineering & Bidding - 2024
 Construction - 2024
 Substantial Completion - 2025

Project Partners:

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS

