

## CDC # 20-101 - Museum Relocation

### Project Description:

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

### Current Status:

- Final Design and Engineering of construction documents has been contracted with a kick off meeting scheduled for end of November.
- Review of initial concept design for the interior exhibits is scheduled for early November.

### Schedule:

Approvals - Competed  
 Concept Design - Completed  
 Final Design, Engineering & Bidding - 2023 & 2024  
 Construction - 2024  
 Substantial Completion - 2025

### Project Partners:

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS

