

CDC # 20-101 - Museum Relocation

Project Description:

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

Current Status:

- Design kick off meeting was held in November.
 - ◊ Desing progress meetings are being scheduled bi-weekly.
- Exhibits concept design draft was reviewed and revisions are in progress.
 - ◊ Exhibit design progress meetings are being scheduled monthly.

Schedule:

Approvals - Competed
Concept Design - Completed
Final Design, Engineering & Bidding - 2024
Construction - 2024
Substantial Completion - 2025

Project Partners:

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS

