

CDC # 20-101 - Museum Relocation

Project Description:

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

Current Status:

- Construction Documents have been released for review with bidding to progress this fall.
- Exhibits Detail Design-Content Development Phase in progress.

Schedule:

Approvals - Completed
Concept Design - Completed
Final Design, Engineering & Bidding - 2024
Construction - Starting 2024
Substantial Completion - 2026

Project Partners:

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS



**STATUS
REPORT**

CDC # 20-101 - Museum Relocation

Museum Relocation

