

#21-113—Oneida Nation Farm Office and Shop

Project Description:

The project will provide the Oneida Farm with a new building to accommodate an Office including Retail Space as well as a Shop facility with additional Cold storage. This building will replace structures lost by fire and natural disaster.

Current Status:

- Foundation Services Corp. completed installation for 53 Rammed Aggregate Piers.
- Excavation for footings to begin October 1st.
- Concrete construction to begin in early October 2024.

Schedule:

Approvals - 2023

Design - 2023

Bidding - 2024

Construction - Scheduled to start construction in September 2024.

Substantial Completion - 2025

Project Partners:

Engineering, Agriculture, DPW, CWS, NRCS

