

CDC # 20-101 - Museum Relocation

Project Description:

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

Current Status:

- Groundbreaking ceremony was held on November 19. Please see article in the December issue of the Kalihwisaks.
- Construction to begin in December.
- The Exhibits Detail Design/Content Development Phase is in progress.

Schedule:

Approvals - Completed
 Concept Design - Completed
 Final Design, Engineering & Bidding - 2024
 Construction - Starting 2024
 Substantial Completion - 2026

Project Partners:

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS



**STATUS
REPORT**

CDC # 20-101 - Museum Relocation

Museum Relocation

