

## **CDC # 20-101 - Museum Relocation**

### **Project Description:**

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

### **Current Status:**

- Foundations are completed and backfilled.
- Interior demolition is progressing.
  
- The Exhibits Detail Design/Content Development Phase is complete and moving into fabrication stage.

### **Schedule:**

Approvals - Completed  
Concept Design - Completed  
Final Design, Engineering & Bidding - 2024  
Construction - Starting 2024  
Substantial Completion - 2026

### **Project Partners:**

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS



**STATUS  
REPORT**

**CDC # 20-101 - Museum Relocation**

**Museum Relocation**

