

CDC # 20-101 - Museum Relocation

Project Description:

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

Current Status:

- Installation of masonry walls for building additions is complete.
- Re-pouring of interior concrete has started.
- Structural steel erection has begun.
- Site utility underground work has begun.
- The Exhibits content development is being worked on with aid and approvals from our cultural team.

Schedule:

Approvals - Completed

Concept Design - Completed

Final Design, Engineering & Bidding - 2024

Construction - Starting 2024

Substantial Completion - 2026

Project Partners:

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS



**STATUS
REPORT**

Museum Relocation

CDC # 20-101 - Museum Relocation



STATUS REPORT

Museum Relocation

CDC # 20-101 - Museum Relocation

