

### # 17-010 - Gaming Employee Services Remodel

#### Project Description:

The project is to remodel the building located at 1940 West Mason Street to serve the functional needs of various departments of the Gaming Division. The project will entail some minor demolition, creation of office suites, renovation of Reception, training classrooms, and updates to systems for: DTS, Electrical, HVAC. This project will be completed in multiple phases.

#### Current Status:

- Phase I - complete.
- Phase II - Construction to begin late May early June.

#### Schedule: Phase II

Approvals - complete.

Design - October 2024 to March 2025

Bidding - April 2025

Construction - May to September 2025

Substantial Completion - September 2025

#### Project Partners:

Gaming Administration, Employee Services, Facilities, Engineering, DTS.

