CDC# 23-116 -Rolling Hills Water Tower Replacement

Project Description:

The project will replace the exist water tower located in the Rolling Hills Subdivision. The new tower is needed to address identified deficiencies in the water system noted in the *Master Plan for the Oneida Community Water System* prepared by Indian Health Service (IHS).

Current Status:

- Construction contract for new water tower has been executed.
- Clearing and grubbing complete.
- Foundation installation scheduled for June.

Schedule:

Approvals - Completed Design - Completed Bidding - Completed Construction - Scheduled to start in April 2025 Substantial Completion - 2026

Project Partners:

DPW, Engineering, Planning



Date: 5/1/2025



CDC# 23-116 -Rolling Hills Water Tower Replacement



Date: 5/1/2025

