

CIP # 20-101 - Museum Relocation

Project Description:

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

Current Status:

- Addition Roof and Interior Framing In Progress
- Reflective Garden Foundation Walls Installed
- HVAC System Installation In Progress
- The Exhibits content development is being worked on with aid and approvals from our cultural team.

Schedule:

Approvals - Completed

Concept Design - Completed

Final Design, Engineering & Bidding - 2024

Construction - Starting 2024

Substantial Completion - 2026

Project Partners:

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS



CIP # 20-101 - Museum Relocation



**STATUS
REPORT**

Museum Relocation

CIP # 20-101 - Museum Relocation

