

## # 17-010 - Gaming Employee Services Remodel

### Project Description:

The project is to remodel the building located at 1940 West Mason Street to serve the functional needs of various departments of the Gaming Division. The project will entail some minor demolition, creation of office suites, renovation of Reception, training classrooms, and updates to systems for: DTS, Electrical, HVAC. This project will be completed in multiple phases.

### Current Status:

- Phase I - complete.
- Phase II - Construction is ongoing.
- Electrical ,Plumbing & HVAC Rough-ins completed.
- Painting has started in conference rooms.

### Schedule: Phase II

Approvals - complete.

Design - October 2024 to March 2025

Bidding - April 2025

Construction - June 2025 to October 2025

Substantial Completion - September 2025



**Project  
Partners:**  
Gam-  
ing  
Ad-