

#21-113—Oneida Nation Farm Office and Shop

Project Description:

The project will provide the Oneida Farm with a new building to accommodate an office including Retail Space as well as a Shop facility with additional Cold storage. This building will replace structures lost by fire and natural disaster.

Current Status:

- Subcontractors working interior Network install.
- Electrical Contractor has installed new Transfer switch for entire building.
- Final preparations scheduled for move from existing building to new facility this month.

Schedule:

Approvals - 2023

Design - 2023

Bidding - 2024

Construction - September 2024.

Substantial Completion - Summer 2025

Project Partners:

Engineering, Agriculture, DPW, CWS, NRCS



#21-113—Oneida Nation Farm Office and Shop

