

17-010 - Gaming Employee Services Remodel

Project Description:

The project is to remodel the building located at 1940 West Mason Street to serve the functional needs of various departments of the Gaming Division. The project will entail some minor demolition, creation of office suites, renovation of Reception, training classrooms, and updates to systems for: DTS, Electrical, HVAC. This project will be completed in multiple phases.

Current Status:

- Phase I - complete.
- Phase II is completed.
- Planning for a Phase III is to begin.

Schedule: Phase III

Approvals - complete.

Design - December 2025

Bidding - Early 2026

Construction - February-March 2026

Substantial Completion - Summer 2026

Project Partners:

Gaming Administration, Employee Services, Facilities, Engineering, DTS.

