

## CDC# 23-116 –Rolling Hills Water Tower Replacement

**Project Description:**

The project will replace the exist water tower located in the Rolling Hills Subdivision. The new tower is needed to address identified deficiencies in the water system noted in the *Master Plan for the Oneida Community Water System* prepared by Indian Health Service (IHS).

**Current Status:**

- Foundation installation complete.
- Steel scheduled for delivery and erection winter 2025 & 2026.
- Watermain phase of work has been awarded to Scott Lamers Construction LLC.

**Schedule:**

Approvals - Completed  
Design - Completed  
Bidding - Completed  
Construction - Ongoing  
Substantial Completion - 2026

**Project Partners:**

DPW, Engineering, Planning





## STATUS REPORT

# Rolling Hills Water Tower

## CDC# 23-116 –Rolling Hills Water Tower Replacement

