

CIP #24-112 - Tsyunhehkwa Greenhouse Repairs

Project Description:

The project involves extensive updates to the Tsyunhehkwa Greenhouse structure located at N139 Riverdale Drive, Oneida, WI 54155. The structural framing members of the existing 24' x 48' greenhouse remain in solid condition, but many of the other materials and components need to be replaced due to age. To perform this update, the General Contractor will contract directly with United Greenhouse Systems (UGS) to complete a majority of this updates. Additionally, various mechanical, electrical and plumbing related tasks will be modified/ updated to complete the greenhouse renovation.

The awarded General Contractor is: Oneida Construction Services, LLC.

Current Status:

Project is 95% complete. Awaiting arrival of two new service doors. Once installed, project is complete.



Schedule:

Approvals - Complete
Bidding- Complete
Design - N/A
Construction - January 2026 complete

Project Partners:

Engineering, Tsyunhehkwa, ELA, DPW, Purchasing, Legal Office.