

## **CIP # 20-101 - Museum Relocation**

### **Project Description:**

The project proposes to relocate the existing museum to a more accessible and identifiable location at 760 Airport Road (Hwy 172). The existing building on the property will be renovated to accommodate the functional and environmental (*heating, cooling, humidity control, infestation prevention, etc.*) needs of the Oneida Museum.

### **Current Status:**

- Interior finishes are in progress.
- Exterior concrete and landscaping scheduled for spring.
- The Exhibits team has begun installation of gallery items.

### **Schedule:**

Approvals - Completed

Concept Design - Completed

Final Design, Engineering & Bidding - Completed

Construction - Underway

Substantial Completion - 2026

### **Project Partners:**

Museum, GSD, Cultural Heritage, Engineering, DPW, DTS



**STATUS  
REPORT**

**CIP # 20-101 - Museum Relocation**

**Museum Relocation**



**STATUS  
REPORT**

**CIP # 20-101 - Museum Relocation**

**Museum Relocation**



Engineering  
Department

*DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA*

**Date: 3/2/2026**