

ENG# 15-005 - Oneida Fishery Restoration Phase II

Project Description:

The Oneida Nation is in the process of expanding the existing lake to provide a sustainable fishing source and a recreational area for its members. Oneida Lake is approximately 18- acres. The proposed expansion is approximately 12 acres, increasing the total area of Oneida Lake to an estimated 30- acres. The proposed lake expansion will provide additional fishery and recreational activities for tribal members. As part of this expansion, an access road will be constructed to provide access for construction activities, lake expansion and the future fish camps. The project includes the clearing and grubbing, excavation, roadway construction, 42-inch & 54-inch diameter culvert pipes, biofilter construction, landscaping and modifications to the existing parking lot.

Current Status:

The Contractor recently completed the remainder of site grading, spreading of top soil, bio-retention ponds, access road sub-base, native seeding and no mow grass seeding. The desired lake level has not yet been achieved to install the wetland plantings. We are continuing to monitor the water elevation to ensure water depth is adequate for proper establishment and good growth. The only other outstanding items (for this phase) are painting of the access road entrance gate and construction of the water level control structure enclosure. These items will be completed in the coming weeks. This is our stopping point until further direction/ approvals are received.



Schedule:

Approvals - Complete
Design - Complete
Bidding - Complete
Construction - Commence again in Spring 2021
Substantial Completion - TBD

Project Partners:

Engineering, EHS, DPW, Conservation, ERB, Purchasing, Robert E. Lee, & Associates, Mueller Excavating, Fox River Green Bay Natural Trustee Council



Oneida Engineering
Department

ENG# 15-005 - Oneida Fishery Restoration Phase II

PROJECT PHOTOS



Oneida Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 7/28/20