

CDC# 21-120—Uskah Village Apartments

Project Description:

The project will construct four 4-Unit (2-bedroom) Townhomes; two on the south side and two on the north side of Metoxen Lane. This project will complete the last four lots east of the existing townhomes.

Current Status:

Project is currently going through the contract process. Project as been awarded to Milbach Construction Services Co.

Schedule:

Approvals - Complete

Design - Complete

Bidding - Complete

Construction - Scheduled to start in October 2022

Substantial Completion - 2024

Project Partners:

Comprehensive Housing, Engineering, Planning, DPW-Plumbing

