

## **CDC# 21-120—Uskah Village Apartments**

**Project Description:**

The project will construct Three 4-Unit (2-bedroom) Townhomes; Two on the south side and One on the north side of Metoxen Lane. This project will complete three of the last four lots east of the existing Townhomes.

**Current Status:**

Project Status — Building #6 is about 50% completed. Framing continues on Building #7 into August 2023 and Framing will begin on Building #5 in September 2023.

**Schedule:**

- Approvals - Complete
- Design - Complete
- Bidding - Complete
- Construction - Started November 2022
- Substantial Completion - Spring 2024

**Project Partners:**

Comprehensive Housing, DPW, Engineering, Planning, Zoning



**STATUS  
REPORT**

**Uskah Village Apartments Phase III**

**CDC# 21-120—Uskah Village Apartments**

**Building 6**



**Building 7**



Engineering  
Department

*DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA*

**Date: 7/31/23**