

**CDC #19-004 Amelia Cornelius Culture Park
- Site Amenities**

Project Description:

Based upon the park’s Master Plan, the proposed project will enhance the park to be a premier cultural Native attraction. The proposed amenities include: Veteran’s Memorial improvements, visitor parking lot near future visitor's center, accessibility improvements at the Log Homes and Longhouse areas, and re-moving & replacing the Groundskeeping shed to a new location on the property.

Current Status:

- Vinton Construction arrived onsite September 25th and currently has flatwork concrete poured, trail work ready for paving and new parking lot ready for paving.
- Vinton is targeting a completion of project in early December 2023.

Schedule:

Approvals - 2022
 Design - 2023
 Bidding - 2023
 Construction - 2023
 Substantial Completion - 2023-2024

Project Partners:

Engineering Dept., Marketing & Tourism, Land Management, DPW, Cultural Heritage.



CDC #19-004 Amelia Cornelius Culture Park - Site Amenities

Project Description:

Based upon the park's Master Plan, the proposed project will enhance the park to be a premier cultural Native attraction. The proposed amenities include: Veteran's Memorial improvements, visitor parking lot near future visitor's center, accessibility improvements at the Log Homes and Longhouse areas, and removing & replacing the Groundskeeping shed to a new location on the property.



CDC #19-004 Amelia Cornelius Culture Park - Site Amenities

Project Description:

Based upon the park's Master Plan, the proposed project will enhance the park to be a premier cultural Native attraction. The proposed amenities include: Veteran's Memorial improvements, visitor parking lot near future visitor's center, accessibility improvements at the Log Homes and Longhouse areas, and removing & replacing the Groundskeeping shed to a new location on the property.

