

**CDC #19-004 Amelia Cornelius Culture Park
- Site Amenities**

Project Description:

Based upon the park’s Master Plan, the proposed project will enhance the park to be a premier cultural Native attraction. The proposed amenities include: Veteran’s Memorial improvements, visitor parking lot near future visitor's center, accessibility improvements at the Log Homes and Longhouse areas, and removing & replacing the Groundskeeping shed to a new location on the property.

Current Status:

- Project is Paused until Spring of 2024.
- Vinton Construction completed most of flatwork concrete and trails are ready for asphalt.
- Vinton was able to install the binder course of asphalt at new parking lot before weather changed.
- Vinton is targeting a completion of project in early Spring 2024.

Schedule:

Approvals - 2022
 Design - 2023
 Bidding - 2023
 Construction - 2023
 Substantial Completion - 2023-2024

Project Partners:



CDC #19-004 Amelia Cornelius Culture Park - Site Amenities

Project Description:

Based upon the park's Master Plan, the proposed project will enhance the park to be a premier cultural Native attraction. The proposed amenities include: Veteran's Memorial improvements, visitor parking lot near future visitor's center, accessibility improvements at the Log Homes and Longhouse areas, and removing & replacing the Groundskeeping shed to a new location on the property.

Amelia Cornelius Culture Park



CDC #19-004 Amelia Cornelius Culture Park - Site Amenities

Project Description:

Based upon the park's Master Plan, the proposed project will enhance the park to be a premier cultural Native attraction. The proposed amenities include: Veteran's Memorial improvements, visitor parking lot near future visitor's center, accessibility improvements at the Log Homes and Longhouse areas, and removing & replacing the Groundskeeping shed to a new location on the property.

