

CDC# 21-120—Uskah Village Apartments

Project Description:

The project will construct Three 4-Unit (2-bedroom) Townhomes; Two on the south side and One on the north side of Metoxen Lane. This project will complete three of the last four lots east of the existing Townhomes.

Current Status:

Project Status — Building #6 is 98% completed. Building #7 is about 90% completed. Building #5 is about 50% completed.

Schedule:

- Approvals - Complete
- Design - Complete
- Bidding - Complete
- Construction - Started November 2022
- Substantial Completion - February 2024
- Completion - Spring 2024

Project Partners:

Comprehensive Housing, DPW, Engineering, Planning, Zoning



**STATUS
REPORT**

Uskah Village Apartments Phase III

CDC# 21-120—Uskah Village Apartments



ONEIDA Engineering Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 12/29/23

**STATUS
REPORT**

Uskah Village Apartments Phase III

CDC# 21-120—Uskah Village Apartments



ONEIDA

Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 12/29/23