

**CDC #19-004 Amelia Cornelius Culture Park
- Site Amenities**

Project Description:

Based upon the park’s Master Plan, the proposed project will enhance the park to be a premier cultural Native attraction. The proposed amenities include: Veteran’s Memorial improvements, visitor parking lot near future visitor's center, accessibility improvements at the Log Homes and Longhouse areas, and re-moving & replacing the Groundskeeping shed to a new location on the property.

Current Status:

- Northeast Asphalt is onsite working Final grading prior to installing Asphalt Trails and Parking lots.
- Vinton is targeting a completion of project by end of May 2024.

Schedule:

Approvals - 2022
 Design - 2023
 Bidding - 2023
 Construction - 2023
 Substantial Completion - 2023-2024

Project Partners:

Engineering Dept., Marketing & Tourism, Land Management, DPW, Cultural Heritage.



		PRELIMINARY LAYOUT ONEIDA NATION ONEIDA CULTURE PARK	
		PROJECT NO. 2024-004	SHEET NO. 00
DATE 3/29/2024		OES	

CDC #19-004 Amelia Cornelius Culture Park - Site Amenities

Project Description:

Based upon the park's Master Plan, the proposed project will enhance the park to be a premier cultural Native attraction. The proposed amenities include: Veteran's Memorial improvements, visitor parking lot near future visitor's center, accessibility improvements at the Log Homes and Longhouse areas, and removing & replacing the Groundskeeping shed to a new location on the property.

Amelia Cornelius Culture Park



CDC #19-004 Amelia Cornelius Culture Park - Site Amenities

Project Description:

Based upon the park's Master Plan, the proposed project will enhance the park to be a premier cultural Native attraction. The proposed amenities include: Veteran's Memorial improvements, visitor parking lot near future visitor's center, accessibility improvements at the Log Homes and Longhouse areas, and removing & replacing the Groundskeeping shed to a new location on the property.

Amelia Cornelius Culture Park

