

CIP # 21-111 — Multi-Family Housing

Project Description:

The project would develop multi-family residential units (apartments) to address the housing needs of the Oneida Community that are currently not offered or are in limited supply. The project will develop a total of 12 apartment units with a mixture of two and three bedroom units. The units will be managed by Comprehensive Housing Division.

Current Status:

- The projects general Contractor , Mission Support Service LLC, completed final bidding and is in process of awarding contracts.
- Building permits have been issued by Zoning.
- Construction tentatively scheduled to begin in May, weather permitting.

Schedule:

Approvals - complete 7/27/22

Design - finished in 2024

Construction - 2024

Substantial Completion - 2025

Project Partners:

Engineering, Comprehensive Housing, DPW



CIP # 21-111 — Multi-Family Housing

Multi-Family Housing

