

CDC# 21-120—Uskah Village Apartments

Project Description:

The project will construct Three 4-Unit (2-bedroom) Townhomes; Two on the south side and One on the north side of Metoxen Lane. This project will complete three of the last four lots east of the existing Townhomes.

Current Status:

Project Status — Building #6 is completed and all 4 units are occupied. Building #7 is completed and 2 units are occupied. Building #5 is about 95% completed.

Schedule:

- Approvals - Complete
- Design - Complete
- Bidding - Complete
- Construction - Started November 2022
- Substantial Completion - February 2024
- Completion - May 2024

Project Partners:

Comprehensive Housing, DPW, Engineering, Planning, Zoning

Building 6



**STATUS
REPORT**

Uskah Village Apartments Phase III

CDC# 21-120—Uskah Village Apartments

**Building 7
Front**



**Building 7
Back**



ONEIDA Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 5/1/24

**STATUS
REPORT**

Uskah Village Apartments Phase III

CDC# 21-120—Uskah Village Apartments

**Building 5
Front**



**Building 5
Back**



ONEIDA

Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 5/1/24