

## **CDC# 21-120—Uskah Village Apartments**

### **Project Description:**

The project will construct Three 4-Unit (2-bedroom) Townhomes; Two on the south side and One on the north side of Metoxen Lane. This project will complete three of the last four lots east of the existing Townhomes.

### **Current Status:**

Project Status — Building #6 is completed and all 4 units are occupied. Building #7 is completed and all 4 units are occupied. Building #5 is completed and two units occupied.

### **Schedule:**

Approvals - Complete

Design - Complete

Bidding - Complete

Construction - Started November 2022

Substantial Completion - February 2024

Completion - May 2024

### **Project Partners:**

Comprehensive Housing, DPW, Engineering, Planning, Zoning



**STATUS  
REPORT**

**Uskah Village Apartments Phase III**

**CDC# 21-120—Uskah Village Apartments**



Engineering  
Department

*DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA*

**Date: 7/2/24**