

CIP # 21-114 — Sacred Burial Grounds Expansion

Project Description:

The project will expand the existing Sacred Burial Grounds to the east on the adjoining parcel. The parcel (HB-251) contains 38.06 acres, of which only a portion will be used for expanding the cemetery as denoted in the hydrogeology review report. Mainly the south and west portions of the parcel will be used.

Current Status:

- OES completed design (see page 2).
- The proposed layout includes 3,780 new plots.

New Burial Plots	Estimated burials per year	Capacity, number of years
3,780	20	189.0
3,780	30	126.0
3,780	40	94.5

- Design documents are completed. Project is on hold until budget funds are approved and allocated for the project construction.

Schedule:

(assumes funding will be approved in FY2025 CIP Budget)

- Report - complete 6/29/21
- Approvals - 6/08/22
- Design - 2022—2024
- Bidding - 2024
- Construction - 2025
- Substantial Completion - 2025

Budget:

Approved FY2022 CIP Budget - \$150,000 for a portion of the project cost. The funding is being used for design.

**STATUS
REPORT**

CIP # 21-114 — Sacred Burial Grounds Expansion

Sacred Burial Grounds

