

## **ENG# 24-102 - Casino Grill-Market Remodel**

### **Project Description:**

The purpose of this project is to remodel the existing food court within the Main Casino to provide additional food services. The project includes heated and refrigerated display grab-and go merchandiser's, a staffed grill area, production/ storage spaces, liquor storage along with customer seating.

The Nation has contracted with the following vendors and services:

- ◇ Bergman Walls & Associates (BWA) - Construction Documents
- ◇ Camera Corner Connecting Point - Food Court Displays, Controls, Devices & Hardware
- ◇ Faith Technologies - Network Cabling
- ◇ TSI—Surveillance Materials
- ◇ Mission Support Services –General Contractor.

Additionally, Gaming is utilizing OVG Hospitality to assist with preliminary design and Kitchen equipment

### **Current Status:**

Construction activities are in progress. Current activities consist of: installation of FRP, ceiling tile in Liquor Storage Room, flooring repairs and electrical rough-ins.

### **Schedule:**

Approvals - On-Going  
Design - Complete  
Construction - In Progress  
Substantial Completion – End of September 2024

### **Project Partners:**

Engineering, Gaming, OVG, EHSLA, Zoning, DTS, Surveillance, Legal Office.

***Refer to Page 2 for Progress Photos***

**STATUS  
REPORT**

**ENG# 24-102 - Casino Grill-Market Remodel**

**Progress Photos:**



**Casino Grill-Market Remodel**



**ONEIDA**

Oneida Engineering  
Department

*DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA*

**Date: 9/3/24**