

## **ENG# 24-105—Oneida Nation Elementary School Playground ADA Accessibility**

### **Project Description:**

The project involves the removal of the existing playground areas at the Oneida Nation Elementary School and replacement with all new equipment, as well as new turf surfacing. The new equipment will include options for each of the different age groups at the School as well as an outdoor classroom, and the new turf surfacing will be ADA accessible.

### **Current Status:**

Lee Recreation, LLC is currently under contract to perform the upgrades. Site preparation work began in August and playground equipment was installed in October. Currently, the contractor is awaiting the arrival of the playground turf surfacing. Turf installation is expected to be complete in December.

### **Schedule:**

Approvals - complete.  
Design - complete.  
Bidding - complete.  
Construction - Began in August 2024  
Substantial Completion - December 2024

### **Project Partners:**

Oneida Nation Elementary School, Engineering



**ONEIDA**

Engineering  
Department

*DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA*

**Date: 11/1/24**

**STATUS  
REPORT**

**Oneida Nation Elementary School  
Playground ADA Accessibility**

**ENG# 24-105—Oneida Nation Elementary  
School Playground ADA Accessibility**

