

## **CIP # 21-111 — Multi-Family Housing**

### **Project Description:**

The project would develop multi-family residential units (apartments) to address the housing needs of the Oneida Community that are currently not offered or are in limited supply. The project will develop a total of 12 apartment with a mixture of two and three bedroom units. The units will be managed by Comprehensive Housing Division.

### **Current Status:**

- Construction is progressing.
  - ◇ Building A - Insulation and Drywall has started.
  - ◇ Building A - Siding to begin in January.
  - ◇ Building B - Framing almost complete.
  - ◇ Building B - Roofing and rough-ins to start in January.

### **Schedule:**

Approvals - complete 7/27/22

Design - finished in 2024

Construction - 2024

Substantial Completion - 2025

### **Project Partners:**

Engineering, Comprehensive Housing, DPW



**STATUS  
REPORT**

**CIP # 21-111 — Multi-Family Housing**

**Multi-Family Housing**

