

ENG# 24-105—Oneida Nation Elementary School Playground ADA Accessibility

Project Description:

The project involves the removal of the existing playground areas at the Oneida Nation Elementary School and replacement with all new equipment, as well as new turf surfacing. The new equipment will include options for each of the different age groups at the School as well as an outdoor classroom, and the new turf surfacing will be ADA accessible.

Current Status:

Lee Recreation, LLC is currently under contract to perform the upgrades. Site preparation work began in August and playground equipment was installed in October. Currently, the contractor is awaiting the arrival of the playground turf surfacing. Turf installation is expected to be completed in the spring of 2025.

Schedule:

Approvals - complete.
Design - complete.
Bidding - complete.
Construction - Began in August 2024
Substantial Completion - Spring 2025

Project Partners:

Oneida Nation Elementary School, Engineering



ONEIDA

Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 1/3/25

**STATUS
REPORT**

**Oneida Nation Elementary School
Playground ADA Accessibility**

**ENG# 24-105—Oneida Nation Elementary
School Playground ADA Accessibility**



ONEIDA Engineering Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 1/3/25