

#21-113—Oneida Nation Farm Office and Shop

Project Description:

The project will provide the Oneida Farm with a new building to accommodate an office including Retail Space as well as a Shop facility with additional Cold storage. This building will replace structures lost by fire and natural disaster.

Current Status:

- Bayland Buildings is in the final stages of installing exterior trim work.
- Overhead doors are installed
- Oneida Construction to begin interior wall framing week of February 3rd.

Schedule:

Approvals - 2023

Design - 2023

Bidding - 2024

Construction - September 2024.

Substantial Completion - Summer 2025

Project Partners:

Engineering, Agriculture, DPW, CWS, NRCS



**STATUS
REPORT**

Farm Office & Shop

