

CIP# 04-022 - Public Transit Garage

Project Description:

Oneida Public Transit will construct a new facility to meet their functional and operational needs. Their current facility fails to meet their needs as it was only intended to be a temporary location. The proposed facility will consist of office space, vehicle storage and wash bay to accommodate the department's space needs.

Oneida Public Transit provides safe, reliable, and affordable public transportation that supports life-long opportunities to strengthen education, well-being, and ts?niyukwalihot^ throughout the Oneida Community.

Architect of Record: Somerville, Inc.
General Contractor: Howard Immel

Current Status:

- The project is substantially complete and the client has occupied the new building following the issuance of the Certificate of Occupancy.
- The Contractor to complete Punchlist items once conditions/ weather permits and/ or materials arrive.

The following tasks remain:

- ~~Install pressure steamer venting.~~
- ~~Replacement of damaged lighting.~~
- Replacement of damaged OHD window.
- ~~Replacement of vestibule pull handles.~~
- Install exterior signage. (June 11th)
- ~~Spreading of top soil~~
- ~~Landscaping~~
- ~~Final coat of asphalt (Week of May 12th)~~
- ~~Pavement markings~~
- Correct PEMB fascia

Schedule:

Approvals - Complete
Design - Complete
Bidding- Complete
Construction - Complete, pending Punchlist items



ONEIDA

Oneida Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 6/2/25

STATUS REPORT

CDC# 04-022 - Public Transit Garage

PROGRESS PHOTOS:



Public Transit Garage



Oneida Engineering
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 6/2/25