

## CIP # 21-111 — Multi-Family Housing

### Project Description:

The project would develop multi-family residential units (apartments) to address the housing needs of the Oneida Community that are currently not offered or are in limited supply. The project will develop a total of 12 apartment with a mixture of two and three bedroom units. The units will be managed by Comprehensive Housing Division.

### Current Status:

- Construction is progressing.
  - ◇ Building A - Interior trim and cabinet installations are ongoing.
  - ◇ Building B - Interior trim and cabinet installations are ongoing.
  - ◇ Finish Grading and Exterior Concrete In Progress.
  - ◇ Asphalt Scheduled In June.

### Schedule:

Approvals - complete 7/27/22

Design - finished in 2024

Construction - 2024

Substantial Completion - 2025

### Project Partners:

Engineering, Comprehensive Housing, DPW



## CIP # 21-111 — Multi-Family Housing

### Multi-Family Housing



**ONEIDA** Engineering  
Department

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

**Date: 6/5/2025**



## CIP # 21-111 — Multi-Family Housing

