

CIP # 21-111 — Multi-Family Housing

Project Description:

The project would develop multi-family residential units (apartments) to address the housing needs of the Oneida Community that are currently not offered or are in limited supply. The project will develop a total of 12 apartment with a mixture of two and three bedroom units. The units will be managed by Comprehensive Housing Division.

Current Status:

- Construction is progressing.
 - ◇ Building A - final punchlist walk through scheduled for 8/8.
 - ◇ Building B - Interior trim and cabinet installations are ongoing.
 - ◇ Landscape installation complete.

Schedule:

Approvals - complete 7/27/22

Design - finished in 2024

Construction - 2024

Substantial Completion - 2025

Project Partners:

Engineering, Comprehensive Housing, DPW



CIP # 21-111 — Multi-Family Housing



STATUS
REPORT

CIP # 21-111 — Multi-Family Housing

Multi-Family Housing



Engi-
neering

DEVELOPING A COMMUNITY OF WELL-BEING THAT IS UNIQUELY ONEIDA

Date: 8/4/2025